



MERcury Intense Target Experiment Installation Issues

I. Efthymiopoulos

Thanks to:

A.Fabich, H.Haseroth, F.Haug, J.Letry, and the
colleagues from the service groups at CERN

MUTAC Review Meeting
FermiLab – March 16, 2006



Outline



- The experimental layout

Progress update

- Experiment sub-systems
 - Cryogenics
 - Solenoid power supply
- Safety issues
 - Solenoid and cryogenics review
 - Access and interlocks
- Transport and installation
- Budget

- Schedule

... and a short update on

- Beam parameters – pulse list
- Beam instrumentation




The Experimental Layout



- Good progress over the last months
 - location of experiment (solenoid) and the beam line elements in the TT2A tunnel defined
 - a preliminary rack allocation of the experiment services in the TT2 tunnel is proposed


- Detailed AutoCAD drawings of the TT2 and TT2A tunnels are now available
 - Include all the shielding walls and services for the nTOF beam and target already installed in the area
 - Used already to define the passage of the cryogenics exhaust line into TT10 and the location of the cable passage holes between TT2/TT2A tunnels

The Experimental Layout




Cable passages


- Allow short passage for cables and services between TT2 and TT2A tunnels
 - Reduce cost and complexity
- The hole direction is optimized to minimize radiation leakage to TT2 tunnel
 - Could be filled with sandbags after the installation of the cables if radiation is an issue



The Experimental Layout



The Experimental Layout





Cryogenics




Aim:

- Provide LN2 to cool the solenoid at 80K
- Readout and control according to CERN standards
 - Guarantee safety of operations
- Collaboration between RAL & CERN
 - Project engineer: F.Haug/CERN

Status:

- System design completed including instrumentation and safety valves
- Gas N2 exhaust line to TT10 installed

Cryogenics





Cryogenics



- After several iterations, the Specification document for DVB is now available
 - Tendering will be done by RAL
 - **Production on the critical path**
- Procurement of other components ongoing in parallel
 - Valves, control equipment

Schedule:

- System assembly at CERN
- Commissioning at surface (bat.180) in Autumn 2006
- Installation in the tunnel to follow





Solenoid Power Supply



Aim:

- Provide power for the solenoid in “pulsed” mode: 7kA;700V / 30 min
- Recuperate the power supply used for the SPS extraction to the West Area
 - Work done by CERN/AB-PO group



Status:

- Power supply installed in bat.193
- Refurbishment started – will be completed by October 2006
- AC transformer installed
 - Associated AC circuitry refurbishment to be done for the 18kV cell
- Cabling:
 - DC cabling {power supply – solenoid} installed
 - 6 × 400 mm² Al cables - air cooled
 - AC cabling partially done

Solenoid power supply



Power Supply in 193 building



Power Supply in 193 building



AC Transformer

G. LeGedoc – AB/PO



Safety issues



- MERIT Presentations in:
 - **AB Installation Committee (ABIC)**
 - discussed interface with PS/SPS and CERN services teams
 - → permission to work in TT2/TT2A tunnel during PS/SPS operation
 - **AB Safety Committee (ABSC)**
 - Presented safety structure of the experiment and proposal for review program of various components
- ISIEC form for the experiment
 - Define safety structure and identify safety issues
- Initiated reviews of the various systems
 - Started with the Solenoid and Cryogenics System



Safety issues




Solenoid and Cryogenics Review

- Held @CERN in February 2006
- Review panel from CERN safety and cryogenic system experts
- Safety officials as observers
- Report available
<http://edms.cern.ch/document/710659>

CERN
CH-1211 Geneva 23
Switzerland

EDMS Document No
7106259
Created: 9 March 2006
Page 1 of 4

 GENERAL SAFETY & HYGIENE GROUP
MECHANICAL SAFETY SECTION

MEMORANDUM	
MERIT CRYOGENICS PROJECT REVIEW	
To: I. Efthymiopoulos AB/ATB A. Fabich AB/ATB	Distribution List : P. Cennini AB/ATB A. Desirelli SC/GS B. Pichler SC/GS R. Trant SC/GS
From: A. Astone SC/GS V. Benda AT/ACR B. Delille SC/GS G. Lindell SC/GS G. Perinic AT/ECR	
Document(s) Received	
Building(s)	
1. INTRODUCTION <p>This memorandum concerns the MERIT magnet cryostat project review. It contains recommendations to be put in practice by the MERIT collaboration either in matter of mechanical and cryogenics aspects of the magnet and its feeding system design. The recommendations shall be fulfilled prior to the use of the MERIT cryostat magnet at CERN.</p>	
2. CRYOSTAT MECHANICAL DESIGN <p>In the framework of the MERIT cryostat magnet project review, SC/GS Mechanical Safety (MS) section here lists its remarks concerning design and commissioning of the magnet. According to CERN D2 safety code an engineering file shall be provided to SC/GS/MS containing all documents and design parameters necessary for acceptance of the cryostat magnet at CERN. We expect the MERIT collaboration to provide CERN the engineering report before shipping of the cryostat magnet to CERN. The document shall in particular contain:</p> <ol style="list-style-type: none">1. Base material and filler material certificates2. User's notice3. Complete set of drawings4. A list and all results of planned safety inspections, safety checks and quality controls	



Safety issues



...Solenoid and Cryogenics Review – Major remarks

- Provide documentation for solenoid fabrication
 - Including x-ray validation of the welds
 - Proof that ASME standards are respected
 - And corresponding vessel validation is made
- Important to keep good record of the tests made and findings during the MIT tests
- Safety valves and operating pressure for solenoid to be defined
- Process flow diagram for the cryogenics operation should be defined in detail



Safety issues



Next steps:

- Reply by June to the issues addressed by the S&C Review
- Schedule reviews in the coming months for:
 - The Hg-loop system
 - Transport and installation at CERN




Safety issues



Access and interlock

- Access in TT2/TT2A tunnels possible when PS/SPS in operation
 - Limited access as in other exp. areas
 - Card reader for personnel access
- Interlock conditions defined:
 - Access interlock: no beam \oplus magnet off \oplus ODH detection
 - Magnet power supply interlock \leftrightarrow cryogenics system

- Studies on how to transport the solenoid started
- Passage around TT2/TT2A junction always critical





Beam request – pulse list



- Based on pulse list July 2005
 - <http://proj-hiptarget.web.cern.ch/proj-hiptarget/default/Documents/subsystems/ProtonBeam/pulselist.xls>
 - Total dose limited to 3×10^{15} protons on target.

Beam parameters:



- Nominal momentum 24 GeV/c
- Intensity/bunch – baseline: harmonic 16 (i.e. 16 buckets in PS, $\Delta t=125\text{ns}$)
 - **$2\text{-}2.5 \times 10^{12}$ protons / bunch**
 - **total maximum $\sim 30 \times 10^{12}$ protons/pulse**
- Pulse length up to 20 ms possible (beyond 2 μs switch to 14 GeV/c)

Next steps:

- MD time in 2006 assigned
 - To address the most critical configurations – priorities should be defined
- Set-up time at the beginning of 2007 may be required to achieve the highest intensities

Beam setup for Cavitation Studies

- h16 beam operates in bunch pairs
 - Bunch pairs located in bucket n and $n+1$



- $dn_{\text{experiment}} = 0, 2, 4, 6, 8, 16, 18, 20, 22, 24, 32, 40, 48, 56, \dots$
- Inhomogeneous intensity distribution causes intensity limits
 - MD dates scheduled towards the end of 2006 – profit from development of CNGS beams with similar (high) intensities

3 Monitor types considered

Based on beam properties to be measured

- MTV screens
 - “almost” readily available
 - Minor effort
 - Minimum budget
- SEM-grid
 - None available - needs new construction
 - Costly: >50 kChF
 - Manpower these days very little at CERN
- Wire scanner
 - “Slow” measurement

Transverse beam parameters

- Position & spot size → MTV screens
- Direction → 2× MTV screens & collimator
- Divergence → not a direct measurement
 - Rely on beam simulations
 - Estimate from spot size monitors

Longitudinal beam parameters


- Measured by pick-ups in the PS & TT2 line upstream of MERIT
- Log values and make available the information for the MERIT collaboration

Baseline: MTV screens



What is the **BTV** / **MTV** system ?

TV system → { BTV = Beam TV. Name used for the SPS and the LHC.
MTV = Monitor TV. Name used for the PS complex.



Parameters measured:

- Bunch length
- Bunch spacing
- Pulse length
- Intensity



Installation Schedule



- Target date: **November 2006!**
 - Ready to receive and install the solenoid and Hg-loop into the tunnel
- Infrastructure in the tunnel has to be finished beforehand
- Installation and commissioning of solenoid and Hg-loop only at the TT2A tunnel
- Working schedule available taking into account:
 - Installation delays: manpower, tendering, ordering, ...
 - Access limitations due to PS/SPS operation in 2006




Budget



CERN Code status – March 2006

- Total credited: 700 CHF (560 USD)
- Committed from BNL: 320 kCHF
- Spent to date: 85 kCHF
 - Pipeline : 25 kCHF





Conclusions



- Good of progress on MERIT installation issues
 - Experiment layout defined
 - Power supply, DC cabling, TT10 vent line, cable passages,

- Important progress on Safety issues
 - ISIEC form and presentation in relevant committees
 - Review of solenoid and cryogenics systems

- Integration schedule on track
 - Tendering & construction of cryogenics DVB on critical path
 - Cryogenics must proceed to schedule

- The goal remains to have beam at the startup in 2007



More slides



Proposition for Priorities



General approach

- Repeat each parameter configuration twice
- Increase intensity to moderate $1.5 \cdot 10^{13}$ protons/pulse
- Do basic program, MHD first
- Each proton pulse configuration is performed at $B=15$ T (solenoid) and $B=0$ T (horn)
- Consider effort for PS operation to change settings

0. beam setup
1. MHD
2. beam position
3. Pulse structure
 - a) Cavitation
 - b) 50 Hz operation
4. Spot size
5. Intensity

Pulse should include operation scenarios.



The Experimental Layout




Control Room

- Location to be decided – two options:
 1. At the ISR tunnel at the exit from TT2 tunnel
 - Need to reserve the space from other users
 - Not the ideal place for a control room
 2. Use the old West Area CR in bat.272
 - Further away but at walking distance from the tunnel door
 - Next to the cryogenics lab there the surface tests will be made


- Decisive factor would be the cabling. Are cables installations required between TT2 & CR?
 - Can all communication be based on Ethernet network?

- Aim to conclude on this issue by end of April 2006

The solenoid power supply



Solenoid power supply



C. Martins – AB/PO