



CERN Installation

I. Efthymiopoulos, A. Fabich, J. Lettry
CERN AB-ATB

<http://cern.ch/proj-hiptarget>

MERIT review, Dec 12 2005




Contents



- Layout TT2A and periphery
 - Beam line
 - Control room
- Proton beam
 - Installation
 - Proton synchrotron beam
- Safety
 - Cryogenics, fire, access, radiation, chemicals interlocks
- Schedule
- Budget



Layout - beam elements





Layout MERIT experiment



MERIT physical integration

- TT2A/TT2
 - Draftsman started on ACAD drawing week 49
 - Ready by January 2006
- Transport & installation
 - solenoid base plate and transport vehicle: “kinematics”
 - cryogenics/power to solenoid
- Control room: ISR or elsewhere (?)
 - Are cables installations required between TT2 & CR?
 - Can all communication be based on Ethernet network?
 - List of communication connections
 - Required for definition of place and distance to TT2A
 - to be defined by March 2006



Pulse list program





- Based on pulse list July 2005
 - <http://proj-hiptarget.web.cern.ch/proj-hiptarget/default/Documents/subsystems/ProtonBeam/pulselist.xls>
- Total dose limited to 3×10^{15} protons on target.
- Nominal momentum 24 GeV/c
- Corrected intensity/bunch
 - Previously guaranteed:
 - Intensity/bunch $\leq 4 \times 10^{12}$ protons (h=8)
 - Total maximum $\leq 32 \times 10^{12}$ protons (h=8)
 - Updated:
 - **Intensity/bunch $2-2.5 \times 10^{12}$ protons (h=16)**
 - **total maximum $> 32 \times 10^{12}$ protons/pulse (h16)**
 - **h16 provides potential for increased intensity**
 - Baseline: harmonic 16
- Pulse length up to 20 ms possible (beyond 2 μ s: $p=14$ GeV/c)
- Updated pulse list by beginning Jan 2006
 - Define priority list
 - Needs to be approved by collaboration by end Jan. 2006
 - Request MD time in 2006; set-up time in 2007

Pump-probe method



- splitting h8 → h16 creates bunch pairs
 - Bunch pairs located in bucket n and n+1



- $d_n_{\text{experiment}} = 0, 2, 4, 6, 8, 16, 18, 20, 22, 24, 32, 40, 48, 56, \dots$
- Inhomogeneous intensity distribution causes intensity limits → MD required



Proposition for Priorities



General approach

- Repeat each parameter configuration twice
- Increase intensity to moderate 1.5×10^{13} protons/pulse
- Do basic program, MHD first
- Each proton pulse configuration is performed at $B=15$ T (solenoid) and $B=0$ T (horn)
- Consider effort for PS operation to change settings

0. beam setup
1. MHD
2. beam position
3. Pulse structure
 - a) Cavitation
 - b) 50 Hz operation
4. Spot size
5. Intensity

Pulse should include operation scenarios.



Beam profile measurement




3 Monitor types considered

Based on beam properties to be measured

- MTV screens
 - “almost” readily available
 - Minor effort
 - Minimum budget
- SEM-grid
 - None available - needs new construction
 - Costly: >50 kChF
 - Manpower these days very little at CERN
- Wire scanner
 - “Slow” measurement

Baseline: MTV screens



Transverse beam parameters

- Position & spot size → MTV screens
- Direction → 2× MTV screens & collimator
- Divergence → not a direct measurement
 - Rely on beam simulations
 - Estimate from spot size monitors

Longitudinal beam parameters

- Measured by pick-ups in the PS & TT2 line upstream of MERIT
- Log values and make available the information for the MERIT collaboration
- Parameters measured:
 - Bunch length
 - Bunch spacing
 - Pulse length
 - Intensity

CERN AB-ATB

CERN installation, 8




Safety



Partly settled, partly in negotiation with CERN safety commission

- ODH
 - Generally followed up by AT-ECR
 - Monitors to be installed
 - TT2/A (AT-ECR)
 - TT10 (ATB-EA)
- Fire
 - Followed up by ATB-EA
 - Identification of fire risk
 - Monitors to be installed in TT2/A
- Mechanics
 - Followed up by ATB-EA
 - Pressure vessel
- Radiation
 - Followed up by ATB-EA
 - Activation of mercury -> ISO2191
 - Transport of activated material
- Chemicals
 - Mercury handling
- Interlock, access
 - Followed up by ATB-EA
 - Implementation by TS-CSE






Schedule at CERN



- Target date: November 2006!
 - Infrastructure to be finished before arrival of solenoid/mercury loop
 - Followed by installation and commissioning including all systems
 - Consider restrictions by
 - Installation delay (manpower, tendering, ordering, ...)
 - Access limitations (2006 beam run)




Power installation - schedule





ATB schedule





Budget breakdown 2005



- MERIT budget code at CERN
 - + 49 kChF
 - -31 kChF spent to date
 - Balance 9.Dec. 05: 18 kChF

Summary		
Nature	Estimate [kChF]	Expended [kChF]
Travel	10 (2005)	7
Power supply	110 (all)	10.6
Designer	-	3.8
Cables	95 (all)	10.2



Budget estimate 2006 (CERN)



- To come soon (within weeks)
 - Water cooling PS: 5 kChF
 - DC cable installation
 - 20 kChF including material and manpower
 - AC cable installation
 - 10 kChF
- Total estimate 2006 (draft)
 - power: 100 kChF until spring 2006
 - cables: 95 kChF until Feb. 2006
 - cryogenics: 360 kChF until Nov. 2006
 - Beam diagnostics: 15 kChF
 - Particle detectors: 40 kChF
 - AB-ATB: 50 kChF (draftsman, transport, safety, ...)
- Travel
 - $5 \times 3000 \text{ ChF} = 15 \text{ kChF}$



EDMS



- Electronic Document Management System

<http://edms.cern.ch>/AB-001130/

- All official documents at CERN are passed here
- “version” handling integrated
- Approval processes integrated
- Will be used by CERN collaboration members.
- Can be used worldwide.
- Can also be used for a parameter list document.



Conclusions



- MERIT integration (planning) on track.
- Installation of power/cables on track.
- Safety issues carefully considered.
- Critical items
 - Cryogenics must proceed to schedule
 - Start tender soon